

Insulation Summary

Building 1 - Double Slope, 41.33' W x 105' L x 16' H, Pitch: 2:12

Roof: R-19 (6") EcoTouch® Fiberglass faced w/ VRR+, 2@3" Tab(s)

ROLLS	THICK	WIDTH	LENGTH	FACING	TABS	SQ. FEET	DESCRIPTION	MSF PRICE	EXTENDED PRICE
1	R-19 (6")	48	44	VRR+	2@3"	176	Building 1 - Roof1		
17	R-19 (6")	72	44	VRR+	2@3"	4,488	Building 1 - Roof1		

Walls: R-19 (6") EcoTouch® Fiberglass faced w/ VRR+, 2@3" Tab(s)

ROLLS	THICK	WIDTH	LENGTH	FACING	TABS	SQ. FEET	DESCRIPTION	MSF PRICE	EXTENDED PRICE
1	R-19 (6")	48	17	VRR+	2@3"	68	Building 1 - Sidewall 1		
8	R-19 (6")	72	34	VRR+	2@3"	1,632	Building 1 - Sidewall 1: Cut 2@17'		
1	R-19 (6")	72	17	VRR+	2@3"	102	Building 1 - Sidewall 1		
1	R-19 (6")	72	37	VRR+	2@3"	222	Building 1 - Endwall 2: Cut 18'; Cut 19'		
1	R-19 (6")	72	26.5	VRR+	2@3"	159	Building 1 - Endwall 2: Cut 6.5'; Cut 20'		
1	R-19 (6")	72	39	VRR+	2@3"	234	Building 1 - Endwall 2: Cut 19'; Cut 20'		
1	R-19 (6")	72	18	VRR+	2@3"	108	Building 1 - Endwall 2		
1	R-19 (6")	48	17	VRR+	2@3"	68	Building 1 - Sidewall 2		
4	R-19 (6")	72	34	VRR+	2@3"	816	Building 1 - Sidewall 2: Cut 2@17'		
3	R-19 (6")	72	39	VRR+	2@3"	702	Building 1 - Sidewall 2: Cut 5'; Cut 2@17'		
1	R-19 (6")	72	37	VRR+	2@3"	222	Building 1 - Endwall 1: Cut 18'; Cut 19'		
1	R-19 (6")	72	40.5	VRR+	2@3"	243	Building 1 - Endwall 1: Cut 20'; Cut 20.5'		

1	R-19 (6")	72	39	VRR+	2@3"	234	Building 1 - Endwall 1: Cut 19'; Cut 20'		
1	R-19 (6")	72	18	VRR+	2@3"	108	Building 1 - Endwall 1		
SQ. FEET TOTAL:						9,582	INSULATION TOTAL:		

Accessories				
QTY	UOM	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
6	Roll	1 1/2" x 180' Double Faced Tape		
1	Roll	3" x 150' PSP/VRR+ Patch Tape		
ACCESSORIES TOTAL:				